

Urban Impact/ Castle Rock Church Building Project

Date	Scope of Work	Skills Needed	# needed
2008			
Week of:			
April 1	Removal of FEMA sewer, plumbing, fencing,& electrical	Volunteers	
May 25	Drive Test Piles	Contract	
June 1	Ground Dedication		
August 29	Ground Breaking Ceremony		
September 2	Dirt Preparation work	Contract	
September 15-19	Set Batter Boards, Layout Piling	Contract	
September 22- Oct 10	Drive Piling	Contract	
October 13 - 24	Pile Caps, Perimeter Chain Wall	Contract	
October 27- Dec 12	Plumbing Rough-In, Electrical Rough-In, Slab Pours	Contract	
December 15- Jan.23	Erect Steel	Contract	
January 26-30	Install Masonry, Temporary Lighting Set Up Temporary Electrical Service Panel Ductwork, Sprinkler Piping, Install Metal Plates	Carpenters Electrician General Masonry HVAC – Contract Sprinkler - Contract	6 1 1 8

Date 2008 Week of:	Scope of Work	Skills Needed	# needed
February 2-6	Install Metal Studs, Install Masonry, Rough-In Electrical conduit, Ductwork, Sprinkler	Carpenters Heavy Equipment Operator Masonry HVAC – Contract Sprinkler - Contract Electricians	24 1 8 12
February 9-13	Install Metal Studs, Pull Electrical Masonry, Ductwork, Sprinkler	Carpenters Electricians General Masonry HVAC – Contract Sprinkler - Contract	12 10 4 8
February 16-20	Install Metal Studs, AC Decks, Masonry, Electrical Rough-In, Ductwork, Sprinkler	Carpenters Electricians General Masonry HVAC – Contract Sprinkler - Contract	8 8 4 8
February 23-27	Electrical, Plumbing Rough-In	Electricians Plumbers	6 8
March 2- 6	Electrical Install, Computer Rough In Security Rough In, Sound Rough In	Electricians Computer- contract Security - contract Sound - contract	4

Date 2009	Scope of Work	Skills Needed	# needed
Week of March 9-13	Electrical Install, Insulation, Begin Sheetrock Begin Fire Caulk, Install Windows & Exterior Doors	Electricians Carpenters/Sheetrock General Doors & Windows	2 18 10 Contract
March 16-20	Electrical Install, Sheetrock, Begin Float and Tape Fire Caulk, Erect Stage, Sound Booth	Electricians Carpenters/Sheetrock Sheetrock Finish General	2 16 10 10
March 23-27	Electrical Install, Sheetrock, Float & Tape, Texture, Begin Painting, Begin Interior Wall Tile / Block in Foyer	Electricians Carpenters/Sheetrock Masonry Sheetrock Finish Painters General	2 8 6 6 10 2
March 30 –April 3	Electrical Install, Sheetrock, Float & Tape, Texture, Painting, Interior Wall Tile / Block in Foyer	Electricians Carpenters/Sheetrock Masonry Sheetrock Finish Painters General	2 6 8 4 12 4
April 6 -10	Electrical Install, HVAC, Interior Wall Tile / Block in Foyer Begin Concrete forms- Parking Lot, Painting Install Interior Door Frames	Electricians HVAC - Masonry Concrete General Painters Carpenters	2 Contract 8 10 4 12 4

Date 2009	Scope of Work	Skills Needed	# needed
Week of: April 13-17	Electrical Install, HVAC, Concrete forms- Parking Lot Entrance Sidewalk Prep, Install Interior Doors, Frames, Painting	Electricians Painters Concrete Carpenters General HVAC	2 8 6 4 4 Contract
April 20 -24	Electrical Install, Install Ceiling Grids & Tiles, HVAC, Install Interior Doors, Pour Concrete Parking Lot, Prepare Forms for Basketball Court,	Electricians HVAC Carpenters Concrete Ceiling Grid General	4 Contract 4 4 Contract +6 4
April 27- May 1	Electrical Install, Install Ceiling Grids & Tiles, HVAC, Remove Concrete Forms Parking Lot Pour Basketball Court , Paint Base Boards	Electricians HVAC Concrete Ceiling Grid Painters General	4 Contract 6 Contract +6 3 3
May 4 - 8	Electrical Install, Finish Ceiling Grids, Stain Floors, Install Playground & Basketball Court, Install Sound & Audio, Plumbing Fixtures, Bathroom Vanities & Partitions, Install Baseboards, Ceiling Insulation	Electricians Plumbers Carpenters Sound & Audio General Ceiling Grid	4 4 4 Contract + 2 6 Contract +4

Date 2009	Scope of Work	Skills Needed	# needed
Week of: May 11 -15	Electrical Install, Install, Playground & Basketball Court Install Sound & Audio, Plumbing Fixtures, Bathroom Vanities & Partitions	Electricians Plumbers Sound & Audio General Vanities &Partitions	4 4 Contract + 2 4 Contract
May 18-22	Electrical Install, , Install Cabinets, Install Sound & Audio Finish Plumbing Fixtures, Final Sprinkler Install Playground Fence, Landscaping	Electricians Plumbers Carpenters Sound & Audio General Fencing Landscaping	4 2 6 Contract + 2 4 4 8
May 25-29	General Clean up, Finish Electrical, Landscaping, Touch Up Painting, Install Security System, Phone System Install, Computer System Install, Install Fire Extinguishers, Stain Floors, Install Carpet Install Baseboards	Electrical Painting Floor Stain Phone Security Computer Carpet Carpenters General	2 2 Contract Contract Contract Contract Contract 4 8
June 1 -19	Finish Floor Stain, Clean Up, Move In	Floor Stain General	Contract 12
June 21	Grand Opening	Friends & Family	Everybody