

Urban Impact/ Castle Rock Church Building Project

Date	Scope of Work	Skills Needed	# needed
2008 Week of:			
April 1	Removal of FEMA sewer, plumbing, fencing,& electrical	Contract	
June 1	Ground Breaking, Dirt Preparation work	Contract	
June 16 - 20	Set Batter Boards, Layout Piling	Contract	
June 23 – July 11	Drive Piling	Contract	
July 14 – August 1	Pile Caps, Perimeter Chain Wall	Contract	
August 4 – Sept 26	Plumbing Rough-In, Electrical Rough-In, Slab Pours	Contract	
October 1	Erect Steel	Contract	
November 12 - 14	Install Masonry, Temporary Lighting Set Up Temporary Electrical Service Panel Ductwork, Sprinkler Piping, Install Metal Plates	Carpenters Electrician General Masonry HVAC – Contract Sprinkler - Contract	6 1 1 8
November 17 - 21	Install Metal Studs, Install Masonry, Rough-In Electrical conduit, Ductwork, Sprinkler	Carpenters Heavy Equipment Operator Masonry HVAC – Contract Sprinkler - Contract Electricians	24 1 8 12
November 24 - 28	Thanksgiving No Work Scheduled		

Date 2008 Week of:	Scope of Work	Skills Needed	# needed
December 1 - 5	Install Metal Studs, Pull Electrical Masonry, Ductwork, Sprinkler	Carpenters Electricians General Masonry HVAC – Contract Sprinkler - Contract	12 10 4 8
December 8 – 12	Install Metal Studs, AC Decks, Masonry, Electrical Rough-In, Ductwork, Sprinkler	Carpenters Electricians General Masonry HVAC – Contract Sprinkler - Contract	8 8 4 8
December 15 – 19	Electrical, Plumbing Rough-In	Electricians Plumbers	6 8
December 21-27	Christmas Week No Work Scheduled		
December 28- January 3 rd	Electrical Install, Computer Rough In Security Rough In, Sound Rough In	Electricians Computer- contract Security - contract Sound - contract	4

Date 2009	Scope of Work	Skills Needed	# needed
Week of January 4 -10	Electrical Install, Insulation, Begin Sheetrock Begin Fire Caulk, Install Windows & Exterior Doors	Electricians Carpenters/Sheetrock General Doors & Windows	2 18 10 Contract
January 11-17	Electrical Install, Sheetrock, Begin Float and Tape Fire Caulk, Erect Stage, Sound Booth	Electricians Carpenters/Sheetrock Sheetrock Finish General	2 16 10 10
January 18-24	Electrical Install, Sheetrock, Float & Tape, Texture, Begin Painting, Begin Interior Wall Tile / Block in Foyer	Electricians Carpenters/Sheetrock Masonry Sheetrock Finish Painters General	2 8 6 6 10 2
January 25-31	Electrical Install, Sheetrock, Float & Tape, Texture, Painting, Interior Wall Tile / Block in Foyer	Electricians Carpenters/Sheetrock Masonry Sheetrock Finish Painters General	2 6 8 4 12 4
February 1-7	Electrical Install, HVAC, Interior Wall Tile / Block in Foyer Begin Concrete forms - Parking Lot, Painting Install Interior Door Frames	Electricians HVAC - Masonry Concrete General Painters Carpenters	2 Contract 8 10 4 12 4

Date 2009	Scope of Work	Skills Needed	# needed
Week of: February 8 - 14	Electrical Install, HVAC, Concrete forms- Parking Lot Entrance Sidewalk Prep, Install Interior Doors, Frames, Painting	Electricians Painters Concrete Carpenters General HVAC	2 8 6 4 4 Contract
February 15-21	Electrical Install, Install Ceiling Grids & Tiles, HVAC, Install Interior Doors, Pour Concrete Parking Lot, Prepare Forms for Basketball Court,	Electricians HVAC Carpenters Concrete Ceiling Grid General	4 Contract 4 4 Contract +6 4
February 22- 28	Electrical Install, Install Ceiling Grids & Tiles, HVAC, Remove Concrete Forms Parking Lot Pour Basketball Court , Paint Base Boards	Electricians HVAC Concrete Ceiling Grid Painters General	4 Contract 6 Contract +6 3 3
March 1 – 7	Electrical Install, Finish Ceiling Grids, Stain Floors, Install Playground & Basketball Court, Install Sound & Audio, Plumbing Fixtures, Bathroom Vanities & Partitions, Install Baseboards, Ceiling Insulation	Electricians Plumbers Carpenters Sound & Audio General Ceiling Grid	4 4 4 Contract + 2 6 Contract +4

Date 2009	Scope of Work	Skills Needed	# needed
Week of: March 8-14	Electrical Install, Install, Playground & Basketball Court Install Sound & Audio, Plumbing Fixtures, Bathroom Vanities & Partitions	Electricians Plumbers Sound & Audio General Vanities &Partitions	4 4 Contract + 2 4 Contract
March 15 -21	Electrical Install, , Install Cabinets, Install Sound & Audio Finish Plumbing Fixtures, Final Sprinkler Install Playground Fence, Landscaping	Electricians Plumbers Carpenters Sound & Audio General Fencing Landscaping	4 2 6 Contract + 2 4 4 8
March 22-28	General Clean up, Finish Electrical, Landscaping, Touch Up Painting, Install Security System, Phone System Install, Computer System Install, Install Fire Extinguishers, Stain Floors, Install Carpet Install Baseboards	Electrical Painting Floor Stain Phone Security Computer Carpet Carpenters General	2 2 Contract Contract Contract Contract Contract 4 8
March 29 – April15	Finish Floor Stain, Clean Up, Move In	Floor Stain General	Contract 12